VACUUMSCHMELZE

VACUUMSCHMELZE GmbH & Co. KG

Morgan
A Morgan Company

Hi-TECH MANUFACTURIN

SCHILLER PARK

US 60176

Ihre Zeichen/Your Ref.	Ihre Nachricht vom/of	Unsere Zeichen/Our Ref.	Hanau, Grüner Weg 37
		HT-FVF St/Kn.	23.06.05

Zertifikat
Certificate

Nr./No.: 2863

EN 10204-2.2

Es wird bescheinigt: Auftragsbestätigung Nr.: **31063434/01**
This is to certify that: Order Acknowledgement No:
Lieferschei Nr.: **36218193**

Die dieser Lieferung zugeordnete Position wurde unserer üblichen Werksprüfung unterzogen.
The corresponding delivery was tested according to our common testing procedure.

Legierung / Alloy:	**VACOFLUX 50**
Abmessung / Dimension:	46 +1 x 50 +1 mm
Chargen-Nr / Batch-No.:	74/6300 Los.Nr.1291520
Anzahl / Amount:	948,-Kg.
Lieferzustand / Condition:	Warmverformt
Analyse / Analysis:	Ni: 0,27 % Co: 49,00 % V : 1,89 %

ADVANCED THERMAL PROCESSING INC.

Certificate of Compliance

501 Eastern Avenue • Bensenville, Illinois 60106 • (630) 595-9000 • Fax (630) 595-9022

Order Number: 13275

Date: 5/8/2006

Page: 1 of 1

Purchase Order: 10902

Customer: Hi-Tech Manufacturing, Inc.
4637 N. 25 th Avenue
Schiller Park, IL 60176

We are pleased to provide you with the following Certificatre of Compliance

Quantity	Part Number/ Description
4800	Part: L143-110105-03 Poles

Customer Specification: Vacuum Heat Treat @ 840 Deg. C. for 6 Hrs., Cool @ 100 Deg. C./Hr. to 200 Deg. C. Nitrogen Gas Quench

Mr. Mark Bulaw
President
Advanced Thermal Processing, Inc.